

# GENERAL NOTES

- PLANS PREPARED AT THE REQUEST OF: GREG JOSWIAK, OWNER
- 2. TOPOGRAPHY BY MACLEOD AND ASSOC., SURVEYED AUGUST, 2019.
- 3. THIS IS NOT A BOUNDARY SURVEY.
- 4. ELEVATION DATUM NAVD88. 5. THE GEOTECHNICAL REPORT: PENDING.

6. STORMWATER MANAGEMENT CONSTRUCTION INSPECTIONS SHALL BE SCHEDULED FOR APPLICABLE DRAINAGE INSPECTIONS, WHICH INCLUDE SITE CLEARANCE AND EROSION CONTROL MEASURES INSTALLATION AS WELL AS INSPECTION OF MAJOR DRAINAGE CONTAINMENT, TREATMENT, AND CONVEYANCE DEVICES BEFORE BEING BURIED (INCLUDING REQUIRED MATERIAL LABELS, E.G. PIPES, SUG-BGRADE MATERIALS, ETC.). PLEASE FOLLOW THE INSPECTION CARD INSTRUCTIONS AND PHONE NUMBER (650-306-8405 EXT 181) TO SCHEDULE COUNTY DRAINAGE INSPECTIONS ACCORDINGLY. THERE SHALL BE THREE INSPECTIONS: ONE FOR EROSION CONTROL INSTALLATION, ONE BEFORE DRAINAGE FACILITIES ARE BURIED, AND ONE FOR FINAL WALK AROUND.

### FEMA FLOOD ZONE NOTES

- 1. A LETTER OF MAP AMMENDMENT HAS BEEN APPROVED BY FEMA. 2. THE APPROVED BASE FLOOD ELEVATION ADJACENT TO THE MAIN HOUSE SITE IS 320.1 FEET.
- 3. THE PROPOSED FF ELEVATION OF THE MAIN FLOOR IS 334.75 FEET.


### CIVIL PLAN SHEET INDEX


- C-1: SITE PLAN C-2: DRAINAGE PLAN HOUSE (DMA2)
- C-3: DRAINAGE PLAN DRIVEWAY, AHU (DMAs 1,3,4) C-4: GRADING PLAN
- C-5: EROSION AND SEDIMENT CONTROL PLAN

	PRO A CF
SITE	OSWIAK PURISIM


SHEET


C-1














### DRAINAGE NOTES

EXISTING ROOF AREAS = 6,024 SF EXISTING PAVED AREAS = 28,022 SF PROPOSED ROOF AREAS = 13,538 SF PROPOSED PAVED AREAS = 33,934 SF INCREASE IN ROOF AREAS = 7514 SF INCREASE IN PAVED AREAS = 5912 SF TOTAL INCREASE IN IMPERVOUS SURFACES = 13,426 SF

1. DRAINAGE INTENT: IT IS THE INTENT OF THE DRAINAGE SYSTEM TO CONVEY ROOF RUNOFF TO A SAFE LOCATION, AND TO MINIMIZE EXCESSIVE MOISTURE AROUND FOUNDATIONS. DIRECT SLOPES SUCH THAT STORMWATER WILL NOT BE DIVERTED ONTO ADJACENT PROPERTIES.

2. DOWNSPOUT DRAIN LINES FROM MAIN HOUSE AND BARN SHALL LEAD TO DETENTION BASIN, AS SHOWN.

3. ALL ROOF DRAINAGE PIPES SHALL BE 4" DIAMETER MINIMUM SOLID PIPE, SLOPED AT 1% MINIMUM.

4. RUNOFF FROM THE DRIVEWAY SHALL BE DIRECTED TO THE THE ADJACENT LANDSCAPING AREA.

5. RUNOFF FROM THE AHU SHALL BE DIRECTED TO DETENTION BASIN, AS SHOWN.

6. IT IS THE PROPERTY OWNER'S RESPONSIBILITY TO CHECK ON ALL STORMWATER FACILITIES SUCH AS ROOF GUTTERS, DOWNSPOUT LINES. AND THE DETENTION BASIN/ENERGY DISSIPATER TO BE SURE THAT THEY ARE CLEAR OF EXCESSIVE DEBRIS AND OPERATING EFFICIENTLY. THE FACILITIES SHALL BE CHECKED EVERY FALL AND PERIODICALLY DURING THE RAINY SEASON.

### SECTION AND DETAIL CONVENTION


SECTION OR DETAIL IDENTIFICATION REFERENCE SHEET No. ON WHICH SECTION OR DETAIL IS SHOWN REFERENCE SHEET No. FROM WHICH SECTION OR DETAIL IS TAKEN





PLAN (DMA2)

SHEET

C-2







### GENERAL EROSION AND SEDIMENT CONTROL NOTES



- · Perform clearing and earth-moving activities only during dry weather. Measures to ensure adequate erosion and sediment control shall be installed prior to earth-moving activities and construction.
- Erosion control materials to be on-site during off-season.
- · Measures to ensure adequate erosion and sediment control are required year-round. Stabilize all denuded areas and maintain erosion control measures continuously between October 1 and April 30.
- · Store, handle, and dispose of construction materials and wastes properly, so as to prevent their contact with stormwater.
- · Control and prevent the discharge of all potential pollutants, including pavement cutting wastes, paints, concrete, petroleum products, chemicals, wash water or sediments, and non-stormwater discharges to storm drains and watercourses.
- · Avoid cleaning, fueling, or maintaining vehicles on-site, except in a designated area where wash water is contained and treated.
- · Limit and time applications of pesticides and fertilizers to prevent polluted runoff.
- · Limit construction access routes to stabilized, designated access points
- · Avoid tracking dirt or other materials off-site; clean off-site paved areas and sidewalks using dry sweeping methods.
- · Train and provide instruction to all employees and subcontractors regarding the Watershed Protection Maintenance Standards and construction Best Management Practices.

Original

as required to

accomodate

traffic, whichever

anticipated


is greater

- · Placement of erosion materials is required on weekends and during rain events.
- The areas delineated on the plans for parking, grubbing, storage etc., shall not be
- enlarged or "run over."
- · Dust control is required year-round.
- Erosion control materials shall be stored on-site.


## **EROSION CONTROL POINT OF CONTACT**

THIS PERSON WILL BE RESPONSIBLE FOR EROSION CONTROL AT THE SITE AND WILL BE THE COUNTY'S MAIN POINT OF CONTACT IF CORRECTIONS ARE REQUIRED.

NAME: KURT SIMROCK TITLE/QUALIFICATION:\_\_\_\_ARCHITECT\_









# SEDIMEN-PLAN

\$ 15 L

SHEET

C-5

- 1. TREE PROTECTION FENCING SHALL BE INSTALLED PRIOR TO ANY GRADING AND REMAIN ON-SITE THROUGHOUT CONSRUCTION PROCESS.
- 2. TREE PROTECTION FENCES SHALL BE INSTALLED AS CLOSE TO DRIP LINES AS POSSIBLE.

STAPLE DETAIL


-0.5" LAG SCREWS


1. ACTUAL LAYOUT DETERMINED IN FIELD.


| . / . | . . | . . | . .


NATIVE MATERIAL


- 3. OWNER/BUILDER SHALL MAINTAIN TREE PROTECTION ZONES FREE OF EQUIPMENT AND MATERIALS STORAGE AND SHALL NOT CLEAN ANY EQUIPMENT WITHIN THESE AREAS.
- 4. ANY LARGE ROOTS THAT NEED TO BE CUT SHALL BE INSPECTED BY A CERTIFIED ARBORIST OR REGISTERED FORESTER PRIOR TO CUTTING, AND MONITORED AND DOCUMENTED.
- 5. ROOTS TO BE CUT SHALL BE SEVERED WITH A SAW OR TOPPER.
- 6. PRE-CONSTRUCTION SITE INSPECTION WILL BE REQUIRED PRIOR TO ISSUANCE OF BUILDING PERMIT.

















GENERAL NOTES

- PLANS PREPARED AT THE REQUEST OF:
   GREG JOSWIAK, OWNER
   TOPOGRAPHY BY MACLEOD AND ASSOC., SURVEYED AUGUST, 2019.
- THIS IS NOT A BOUNDARY SURVEY.
   ELEVATION DATUM NAVD88.
- THE WATER LINE SERVING THE AHU WILL BE INSTALLED BENEATH THE DRAINAGE DITCH USING AN EARTH PIERCING BORETOOL.

	Sigma Prime Geosci	SIOMA BBIME CEOSCIENCE	332 PRINCETON AVENUE HAI E MOON BAY CA 94019	(650) 728-3590 FAX 728-3593	
DATE: 11-1-21	DRAWN BY: AZG	CHECKED BY: CMK	REV. DATE: 10-6-21	REV. DATE:	
ATH			(	KOAD	

BENEA WATER LINE | Drainage

SHEET