



Pescadero Fire Station #59 September 2026 Construction Update

- Truebeck Construction has completed site grading, and its subcontractor, Condon Johnson, completed the underground ground-improvement system that will support the building foundation.
- Truebeck is in completing the septic field work and begun excavation and installation of shoring for the septic tank. The team is also preparing for the installation of underground utilities, which is expected to begin in October.
- Installation of the underground sand/oil separator is in progress.
- The project team continues to coordinate with PG&E and Truebeck's trade partner to install the conduits needed to underground the existing overhead power and utility lines in front of the future fire station.



Ground improvements in progress



Ground improvements in progress

Pescadero Fire Station #59
September 2026 Construction Update



Site grading in progress



Ground improvements excavator



Septic drainfield



Underground sand/oil separator