

Half Moon Bay Office 60 Stone Pine Road, Suite 100 Half Moon Bay, California 94019 Tel 650.440.4160 Fax 650.440.4165

November 6, 2020

Camille Leung, Senior Planner County of San Mateo, Building and Planning Department 455 County Center, Second Floor Redwood City, CA 94062

Re: San Mateo Highland Estates Subdivision Project (Lots 9, 10, and 11) Monthly Progress Report – October 2020

Dear Ms. Leung:

The following monthly progress report has been prepared to document compliance with environmental requirements for the San Mateo Highland Estates Project (project) during the time period of October 1, 2020 through October 31, 2020. This report is limited to construction-phase activities associated with Lots 9, 10, and 11. Grading and building permits have not been issued for Lots 5, 6, 7, or 8; therefore, information regarding these lots are not covered under this report.

PROJECT STATUS UPDATE

Construction activities for the month of October included: ongoing maintenance of erosion and sediment control best management practices (BMPs) on Lots 9, 10 and 11; vertical and internal construction of homes of Lot 9 and Lot 10; and drilling, foundation construction, and concrete pouring on Lot 11.

NextGen's Qualified Stormwater Pollution Prevention Plan Practitioner (QSP) was onsite during the month of October to inspect for compliance with the project's Stormwater Pollution Prevention Plan (SWPPP) on Lots 9, 10 and 11. Site conditions were communicated to the County on a weekly basis.

SWCA Environmental Consultants (SWCA) conducted weekly site inspection on Lots 9, 10, and 11 on October 9, 14, 21, and 30, 2020 to inspect for compliance with the project's Mitigation Monitoring and Reporting Program (MMRP) and Conditions of Approval (COA).

COMPLIANCE SUMMARY

During the reporting period, four compliance issue was observed by SWCA at Lots 9 and 10. All issues were documented on the Weekly Inspection Report as a Notice to Comply and immediately reported to NextGen and the County. No Stop Work Notices were issued for Lots 9 or 10 during the reporting period. The following table summarizes the documented issues and the associated corrective actions that were taken:

Table 1. Lots 9 and 10 Compliance Summary

Compliance Concern	Compliance Resolution
Lumber and construction materials were staged on the sidewalk along Cobblehill Place, outside of the worksite.	NextGen removed staged materials from the sidewalk, and contained all construction material to the Project site per the specifications of COA 7 and AES-2.
Drain inlet protection was not installed around storm drain inlets at the entrance to Lots 9 and 10.	SWCA requested that NextGen install drain inlet protection per the specification of the SWPPP. SWCA will verify during the next weekly inspection.
Sediment track out was observed on Cobblehill Place near the entrance to Lots 9 and 10.	SWCA requested that NextGen sweep the street per the requirements of MM AQ-1. SWCA will verify during the next weekly inspection.
Tree protection fencing was removed from a tree on Lot 10.	SWCA requested that NextGen replace the tree protection fencing. This tree may be removed; however, an arborists report and biological survey will be required prior to tree removal. SWCA will verify that tree protection fencing has been replaced during the next weekly inspection.

Four additional compliance issues were observed by SWCA at Lot 11. All issues were documented on the Weekly Inspection Report as a Notice to Comply and immediately reported to NextGen and the County. No Stop Work Notices were issued for Lot 11 during the reporting period. The following table summarizes the documented issues and the associated corrective actions that were taken:

Table 2. Lot 11 Compliance Summary

Compliance Concern	Compliance Resolution
Silt fence required repair per the specifications outlined in the SWPPP.	NextGen repaired silt fence on Lot 11 per the specification of the SWPPP.
Chain link fencing protecting the willow scrub habitat along the southern side of Lot 11 required repair.	NextGen repaired the chain link fence per the specification of MM-BIO-5A.
The windbreak installed along the windward side of Lot 11 required repair.	NextGen repaired the windbreak fence per the specification of AQ-1.
Sediment track out was observed on Cowpens Way near the entrance to Lot 11.	SWCA requested that NextGen sweep the street per the requirements of MM AQ-1. SWCA will verify during the next weekly inspection.

PUBLIC INQUIRY UPDATE

No public information requests/concerns were communicated to the County or County-contracted mitigation monitor during the reporting period.

Please direct any questions you may have to me at (650) 440-4160, extension 6404, or e-mail at koutten@swca.com.

Sincerely,

Krith Outo

Kristen Outten Project Manager / Senior Biologist SWCA Environmental Consultants