



COUNTY OF SAN MATEO

PLANNING AND BUILDING

County Government Center
 455 County Center, 2nd Floor
 Redwood City, CA 94063
 650-363-4161 T
 650-363-4849 F
planning.smcgov.org

BLD95-0458

Summary of Case Activity

APN: 048073010

ADDRESS: 640 MIRAMAR DR

CONSTRUCT RETAINING WALL TO 12 FEET FOR ROAD IMPROVMENT.

Activity	Date Assigned	Done By	Status	Status Date
(F)Expired Building Permit CON	11/10/1998	HISTORICAL	PASS	11/10/1998
Final approval (Status=F)	11/10/1998	HISTORICAL	PASS	11/10/1998
Final inspection	11/10/1998	HISTORICAL	PASS	11/10/1998
Inspection - 740 Final Inspection	11/10/1998	HISTORICAL	Pass	11/10/1998
Final inspection	02/09/1998	HISTORICAL	LOOK	02/10/1998
02/10/98 GJC - fence not completed final this permit with Bld97-1642 650 Miramar				
Inspection - 140 Retaining Wall Footings	09/22/1997	HISTORICAL	Pass	09/25/1997
Inspection - 180 Retaining Wall Stems	09/22/1997	HISTORICAL	Pass	09/25/1997
Ret. wall stems insp	09/22/1997	HISTORICAL	PASS	09/25/1997
Retaining wall footing insp	09/22/1997	HISTORICAL	PASS	09/25/1997
Retaining wall footing insp	08/17/1997	HISTORICAL	PART	08/20/1997
08/20/97 GJC - lower retaining wall OK to pour..upper wall first 50 feet only OK to pour.				
Inspection - 095 Progress Inspection	06/17/1997	HISTORICAL	Cancelled	06/20/1997
Progress Inspection	06/17/1997	HISTORICAL	CNCL	06/20/1997
	06/17/1997	HISTORICAL	PART	06/20/1997
06/20/97 GJC - BALANCE OF EXCAVATION FOR RETAINING WALL COMPLETED				
Inspection - 095 Progress Inspection	06/20/1996	HISTORICAL	Fail	06/24/1996
Progress Inspection	06/20/1996	HISTORICAL	FAIL	06/24/1996
06/24/96 GJC - work not completed. inspection was to keep permit attive.				
Retaining wall footing insp	06/28/1995	HISTORICAL	PART	06/29/1995
06/30/95 JCO - 161 FEET OF UPPER WALL STEEL FOR FOOTING AND STEM OKAY 45 FEET OF LOWER WALL STEEL FOR FOOTING AND STEM OKAY				
(F) Issue permit	06/28/1995	HISTORICAL	PASS	06/28/1995
Building plan check	05/05/1995	HISTORICAL	PASS	06/28/1995
Review by Geotechnical	05/05/1995	Jay Mazzetta	PASS	06/28/1995
06/28/95 JLM - File No. 10B-325. Geotechnical consultant to observe and approve all applicable work.				
Review by Public Works	05/05/1995	HISTORICAL	N/A	05/10/1995
Part of Grading Permit.				
(F) Print application form	05/05/1995	HISTORICAL	No Disp	05/05/1995
Check plans for completeness	05/05/1995	HISTORICAL	No Disp	05/05/1995
PLOT PLAN FOR WALL ON SITE PLAN FOR GRADING PERMIT.				

Activity	Date Assigned	Done By	Status	Status Date
Receive application	05/05/1995	HISTORICAL	No Disp	05/05/1995
Review by Planning	05/05/1995	HISTORICAL	PASS	05/05/1995
05/05/95 EAK - Walls addressed as part of the approval for GRD94-0006. Wall to be died earthtone or remain natural.				
Final - Geotechnical	06/28/1995	HISTORICAL	No Disp	01/01/1900
Inspection - 095 Progress Inspection	06/17/1997	HISTORICAL	Partial	
Inspection - 140 Retaining Wall Footings	08/17/1997	HISTORICAL	Partial	
	06/28/1995	HISTORICAL	Partial	
Inspection - 740 Final Inspection	02/09/1998	HISTORICAL	Partial	
Inspection - Geotechnical Final	06/28/1995	HISTORICAL	Pending	