




San Mateo Medical Center Campus Upgrade Project



COUNTY OF SAN MATEO
HEALTH SYSTEM

 **TAYLOR**
Design

Existing Site Plan:




Phase 1.a and 1.b:

Nursing wing ground floor and central plan engineering office/ shop renovation

TEMPORARILY RELOCATED SERVICES:

- Facilities Engineering



PERMANENTLY RELOCATED SERVICES:

ESSENTIAL SERVICES

- Dietary Kitchen
- Servery & Cafe (50 Seats)
- Staff Lockers
- Emergency Storage (96-Hour Supply)
- PBX Operators
- Food Service Loading Dock

OTHER SERVICES

- Security
- Physical Therapy

PERMANENTLY RELOCATED SERVICES:

ESSENTIAL SERVICES

- Materials Management
- Central Supply
- Linen
- Loading Dock

Phase 1.c:


Demolish the 1954 Building

**TEMPORARILY
RELOCATED SERVICES:**

OTHER SERVICES
- Administration

OFFSITE SERVICES:

ESSENTIAL SERVICES
- Morgue (will be relocated
off site temporarily)



**PERMANENTLY
RELOCATED SERVICES:**

ESSENTIAL SERVICES
- Dietary Kitchen
- Servery & Cafe (50 Seats)
- Staff Lockers
- Emergency Storage (96-Hour Supply)
- PBX Operators
- Food Service Loading Dock


OTHER SERVICES
- Security
- Physical Therapy

**PERMANENTLY
RELOCATED SERVICES:**


ESSENTIAL SERVICES
- Materials Management
- Central Supply
- Linen
- Loading Dock

Phase 2.a:

Construct 70,000 SF New Medical Office Building



Phase 2.b: Demolition of Health Services Building and New Site Work



Project Completion:

