



Ann M. Stillman
Director

County Government Center
555 County Center, 5th Floor
Redwood City, CA 94063
650-363-4100 T
650-361-8220 F
www.smcgov.org

2024 Pavement Preservation Project County Project No. RW408, Project File No. S5097

Construction Schedule as of May 2, 2025

Locations:

- **Kings Mountain Road**
 - From County Boundary until Skyline Blvd.
- **District 8 Roads (along Skyline Blvd)**
 - Comstock Road, Purisima Road, County Road, Forest View Road, Harkins Road, Ridge Road, Ware Road
- **Sky Londa Roads**
 - Big Tree Road, Big Tree Way, Blakewood Way, Chapman Road, Elk Tree Road, Fremont Way, Linwood Way, Morse Lane, Sequoia Way, Sky Londa Drive, Skyline Drive
- **La Honda/La Cuesta Roads**
 - Autumn Street, Beverly Drive, Canada Vista, Cuesta Real, Escondido Drive, Escondido Place, Fernwood Drive, Fir View, Guardian Way, Judson Drive, Laguna Drive, Play Bowl Drive, Recreation Drive, Redwood Drive, Scenic Drive, Sears Ranch Road, Sequoia Drive, Shelden Road, Ventura Avenue, Woodland Vista
- **Sand Hill Road, Portola Road, Lawler Ranch Road, Portion of Whiskey Hill Road**
 - From County Boundary at Family farm Road until County Boundary at 280 interchange eastbound/westbound on-ramps.
- **Loma Mar Roads**
 - Wurr Road, Dearborn Park Road, Loma Mar Avenue, Sylvan Way, Redwood Drive
- **San Gregorio Roads**
 - La Honda Road 1084-E (near Optimist Volunteers For Youth Camp and Event Center), Madera Lane



Typical Road Working Hours:

- **Daytime:** 8:00 am – 5:00 pm, Monday to Friday
- **Nighttime:** 7:00 pm – 6:00 am, Sunday night to Friday night
- **Sears Ranch Road:** Holiday/Saturday work only, 8:00 am – 5:00 pm

Kings Mountain Road Schedule Updates:

- **Pavement Repairs/Touchups:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** Completed
- **Permanent Striping Application:** Completed
- **Punchlist items:** **Spring 2025**

District 8 Roads Schedule:

- **Pavement Repairs:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** **May 2025**
- **Permanent Striping Application:** **Spring 2025**
- **Punchlist Items:** **Spring 2025**

Sky Londa Roads Schedule:

- **Pavement Repairs:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** Completed (**except Chapman Rd – May 2025**)
- **Permanent Striping Application:** Completed (**except Chapman Rd – Spring 2025**)
- **Punchlist Items:** **Spring 2025**

La Honda/La Cuesta Roads Schedule:

- **Pavement Repairs:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** **May 2025**
- **Permanent Striping Application:** **Spring 2025**
- **Punchlist Items:** **Spring 2025**

Sand Hill Road, Portola Road, Lawler Ranch Road, Portion of Whiskey Hill Road Schedule:

- **Pavement Repairs:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** Completed
- **Permanent Striping Application:** Completed
- **Punchlist items – Spring 2025**

Loma Mar Roads Schedule:

- **Pavement Repairs:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** **May 2025**
- **Permanent Striping Application:** **Spring 2025**
- **Punchlist items – Spring 2025**

San Gregorio Roads Schedule:

- **Pavement Repairs:** Completed
- **Striping Removal/Temporary Striping:** Completed
- **Micro-surfacing:** **May 2025**
- **Permanent Striping Application:** **Spring 2025**
- **Punchlist items – Spring 2025**

Note: Construction schedule is subject to change due to unforeseen circumstances. Please visit the Project website for the latest updates - <https://www.smcgov.org/publicworks/2024-pavement-preservation-project>